



METRO GOLD LINE BUS RAPID TRANSIT PROJECT (FORMERLY GATEWAY CORRIDOR)

Section 106 Programmatic Agreement



**Quarterly Report No. 20
(October 1 – December 31, 2024)**

Prepared by:

Metropolitan Council
METRO Gold Line Project Office
171 7th Place East, Suite 102
St. Paul, MN 55101




And

Mead & Hunt, Inc.
Preservation Lead
7900 International Drive, Suite 980
Bloomington, MN 55425



On behalf of:

Federal Transit Administration
Region V
200 West Adams Street, Suite 320
Chicago, IL 60606



February 2025

Introduction

The METRO Gold Line Bus Rapid Transit (BRT) Project (Project) is a proposed 10-mile-long BRT line located in Ramsey and Washington counties, Minnesota. The line will begin at the existing Smith Avenue Transit Center in downtown Saint Paul and extend along an easterly and southerly alignment, operating both in mixed traffic and on a dedicated guideway, to connect the cities of Saint Paul, Maplewood, Landfall, Oakdale, and Woodbury. The Project includes 21 stations, four of which will include park-and-ride lots; accommodations for passenger drop-off at some stations; pedestrian and bicycle access; roadway and landscape improvements; and restructured local bus route connections in both counties.

The Project sponsor, the Metropolitan Council (Council), may receive funding from the Federal Transit Administration (FTA), permits from the United States Army Corps of Engineers (USACE) and an interstate right-of-way use agreement from the Federal Highway Administration (FHWA) to construct the Project. Therefore, the Project is a federal undertaking and must comply with Section 306108 (previously Section 106 and hereinafter referred to as Section 106) of the National Historic Preservation Act of 1966, as amended (54 United States Code § 306108) and its implementing regulations, 36 Code of Federal Regulations (CFR) Part 800 et. seq. In accordance with 36 CFR Part 800.2(a)(2), the USACE and FHWA have recognized FTA as the lead federal agency for fulfilling their collective responsibilities for the Project under Section 106.

Due to the two-year limit for completing environmental reviews under FTA's Capital Improvement Grants Program, FTA determined that a phased process was appropriate for completing the Section 106 process for the Project. In accordance with 36 CFR Part 800.4(b)(2), FTA, with assistance from the Minnesota Department of Transportation Cultural Resources Unit and Council, consulted with the Minnesota State Historic Preservation Office, other consulting parties, and the public to prepare a Programmatic Agreement (PA) to guide the completion of the Section 106 process. The PA, which was executed on January 7, 2020, establishes roles and responsibilities for its implementation and includes processes for identifying and evaluating properties for the National Register of Historic Places, assessing effects on historic properties, and resolving any adverse effects. The PA also spells out design development and review processes and requirements for protecting historic properties during Project construction.

This quarterly summary report was prepared to meet the reporting requirements of PA Stipulation XIII.A. It provides an itemized listing of all measures required to implement the terms of the PA, identifies actions FTA has taken during the reporting period to implement those measures, and includes a timetable of activities proposed for implementation within the following reporting period. It also identifies any problems or unexpected issues encountered during the reporting period, any proposed scheduling changes, any disputes and objections submitted or resolved as part of FTA's efforts to carry out the terms of the PA, and any changes recommended in implementation of the PA.

Acronyms and Abbreviations

The following is a list of commonly used acronyms and abbreviations that may be found in the reporting table in the Implementation Efforts section of this report.

APE	Area of Potential Effect
BRT	Bus Rapid Transit
CFR	Code of Federal Regulations
COR	Change Order Request
Council	Metropolitan Council
CRU	Cultural Resources Unit
FTA	Federal Transit Administration
FHWA	Federal Highway Administration
MnDOT	Minnesota Department of Transportation
MnSHPO	Minnesota State Historic Preservation Office
NRHP	National Register of Historic Places
PA	Programmatic Agreement
Project	METRO Gold Line BRT Project
Q1	Quarter of the calendar year, in this example, the First Quarter
SOI	Secretary of the Interior
USACE	United States Army Corps of Engineers

Implementation Efforts

This quarterly report No. 20 was prepared under the terms of the Project PA and covers the reporting period from October 1, 2024 through December 30, 2024 (Q4 2024).

Table 1. PA Implementation

PA Action Item	Implementation Schedule	Implementation Status
Stipulation I. Applicability		
• Offer other entities Consulting Party status	As needed during duration of PA implementation	Ongoing as needed. No activity during reporting period.
Stipulation II. Standards	Duration of PA implementation	Ongoing as needed. No activity during reporting period.
Stipulation III. Deliverables and Review Procedures	Duration of PA implementation	Ongoing as needed. No activity during reporting period. • Also see Stipulations IV-XIII.
Stipulation IV. Area of Potential Effect		
• Review of Project Design to Determine if APE Revisions are Required	Ongoing through Project construction: • 30% Plans: complete February 2020 • 60% Plans: complete August 2020 • 90% Plans: complete Q1 2021 • 100% Plans: complete Q3 2021 • Design modifications during construction: anticipated 2022-2025	Complete. At 100% design the APE was expanded to include the East Metro Transit Facility. In May 2023 FTA determined that this expanded APE met the Advisory Council on Historic Preservation’s exemption from Historic Preservation Review for Electric Vehicle Supply Equipment (EVSE) and no further evaluation is needed. • Also see Stipulations V, VI and VII.
• Survey of Areas Added to the APE	As needed through during duration of PA implementation	Complete. Additional survey of expanded APE not required. • Also see Stipulation VII
Stipulation V. Survey and Evaluation	As needed through during duration of PA implementation	
	• Supplemental Phase I archaeology survey of Study Areas 41 and 116	Complete. Also see Stipulations III and IV.
	• Supplemental architecture/history survey ○ Survey of areas added to the APE in November 2018 ○ Resurvey of areas previously in the APE to identify properties constructed after 1969 that will be 50 years of age or older at the start of construction	Complete. Also see Stipulations III and IV.

PA Action Item	Implementation Schedule	Implementation Status
	<ul style="list-style-type: none"> Evaluation of additional properties based on Supplemental architecture/history survey and properties constructed up to 1973. 	Complete. No activity during reporting period.
Stipulation VI. Project Design Development and Review	Ongoing through completion of the 100% Plans and construction, anticipated schedule: Q1 2020-Q3 2025	Ongoing. <ul style="list-style-type: none"> Also see Stipulations VII, VIII and IX
<ul style="list-style-type: none"> Consultation with Consulting Parties to Gain Input on Project Design Development and Effects to Historic Properties 	<ul style="list-style-type: none"> As needed during Project design development and construction, anticipated timeframe: Q2 2020-Q3 2025 	Ongoing. <ul style="list-style-type: none"> Also see Stipulations VII, VIII and IX.
<ul style="list-style-type: none"> Review of 30% Plans 	<ul style="list-style-type: none"> MnDOT CRU and FTA review: Q1 2020-Q4 2020 Consulting Parties review: Q2 2021 	Complete. The 30% Plans were completed in February 2020 and consultation completed in May 2021. Also see Stipulations IV and VII.
<ul style="list-style-type: none"> Review of 60% Plans 	<ul style="list-style-type: none"> MnDOT CRU and FTA review, anticipated timeframe: Q3 2020-Q1 2021 Consulting Parties review, anticipated timeframe: Q2 – Q3 2021 	Complete. The 60% Plans were completed in August 2020. FTA submitted the assessment of effects for 60% design to MnSHPO and Consulting Parties and consultation on 60% Plans is complete.
<ul style="list-style-type: none"> Review of 90% Plans 	<ul style="list-style-type: none"> MnDOT CRU and FTA review, anticipated timeframe: Q2-Q3 2021 	Complete. The 90% Plans were completed in March 2021. FTA reviewed the 90% Plans Memo and APE Revisions to confirm that conditions placed at 60% were met.
<ul style="list-style-type: none"> Review of 100% Plans 	<ul style="list-style-type: none"> To be completed prior to the start of Project construction, but may be completed in stages as the 100% Plans for different construction contract packages are completed, anticipated timeframe: Q3 2021-Q2 2021 	Complete. MnDOT CRU reviewed the 100% Plans to confirm that conditions placed at 60% were met. FTA reviewed the 100% Plans Memo to confirm changes require no additional consultation.
<ul style="list-style-type: none"> Review of Project Modifications (CORs) 	After the completion of the 100% Plans, through the completion of Project construction, anticipated timeframe: Q4 2021-Q3 2025	Ongoing as needed. Also see Stipulation VII.
Stipulation VII. Assessment of Effects on Historic Properties	As needed during duration of PA implementation	
<ul style="list-style-type: none"> Based on 30% Plans 	Q1 2020 - Q1 2021	Complete. The 30% Plans were completed in February 2020 and consultation completed in May 2021.
<ul style="list-style-type: none"> Properties in Areas Added to the APE 	Q3 2020-2024	Complete. No activity during reporting period.
<ul style="list-style-type: none"> Based on 60% Plans 	Q1 2021	Complete. MnDOT CRU prepared an addendum to the Assessment of Effects to the Gold Line BRT project to address changes based on 60% Plans. The draft addendum was provided SHPO and consulting parties in June 2021. Consultation was completed 3 rd quarter of 2021.

PA Action Item	Implementation Schedule	Implementation Status
<ul style="list-style-type: none"> Based on 90% and 100% Plans 	Q3 and Q4 2021; Q3 2024	Ongoing –Confirmation that conditions placed at 60% were met based on 90% Plans was completed by FTA. The 90% Plans and APE Revision Memo was submitted to consulting parties for review and comment on September 13, 2021. Consultation on the 90% Plans revised APE Memo occurred on October 6, 2021. Confirmation that conditions placed at 60% were met based on 100% plans was reviewed by FTA. FTA reviewed project memo detailing minor project modifications after 100% plans, with confirmation (dated August 1, 2024) of previous No Adverse Effect finding.
Stipulation VIII. Consultation to Resolve Adverse Effects	As needed.	Not needed based on FTA’s 60% addendum to the Assessment of Effects.
Stipulation IX. Design Requirements		
<ul style="list-style-type: none"> Design Project in Accordance with the SOI’s Standards for the Treatment of Historic Properties 	As needed after the completion of assessment of effects based on the 30% Plans.	Complete.
<ul style="list-style-type: none"> Consultation with Consulting Party to Gain Input on Project Design within SOI’s Standards Design Limits 	As needed after the completion of assessment of effects based on the 30% Plans.	Complete.
Stipulation X. Construction Protection Plan for Historic Properties		
<ul style="list-style-type: none"> Construction Protection Plan Historic Sensitivity Training 	<p>Construction Protection Plan: If necessary, Q4 2020- Q4 2021.</p> <p>Historic Sensitivity Training: As needed Q1 2022 – Q2 2025.</p>	<p>Construction Protection Plan - Not needed, Complete. The 60% Plans were completed in August 2020. The assessment of effects for 60% design was submitted to MnSHPO and Consulting Parties for review during the last reporting period. Based on review of 60% design plans, it was determined that Construction Protection Plans are not warranted for the Project and this condition has been removed. Construction protection techniques for specific historic properties were developed for inclusion in the Division 1 Specifications.</p> <p>In July 2023 it was determined that the existing brick pavers adjacent to the Rice Park bus stop were not subject to salvage. The project team is proceeding with the use of new pavers, as outlined in the Specifications (S-113.8). Since the process in the Specifications was followed, FTA asked that this be documented in a project memo (dated August 9, 2023).</p>

PA Action Item	Implementation Schedule	Implementation Status
		<p>In May 2023, Metro Transit contractors found that vibration thresholds at the Texaco Service Station building exceeded in initial ambient monitoring. A project memo (dated May 30, 2023) proposed revised vibration thresholds for historic structures. The memo was revised based on FTA questions and requests for clarification. A revised memo was prepared and Metro Transit transmitted to FTA on September 29, 2023, with the request to adjust construction vibration thresholds to conform with levels specified in FTA’s Transit Noise and Vibration Impact Assessment manual. Per FTA’s direction, the revised threshold request was submitted to SHPO on October 4, 2023. SHPO provided a response on December 11, 2023. Metro Transit coordinated with FTA to conclude the process; SHPO was notified of conclusion January 29, 2024.</p> <p>Metro Transit was unable to make contact with Samco Building owners and managers for placement of vibration monitoring equipment per construction protection specifications. Metro Transit public outreach staff made 13 attempts at contact using various methods. A project memo (dated April 3, 2024) explained this situation and proposed that vibration requirements would be satisfied by implementing the construction activity modifications to limit vibration as previously agreed through Section 106 consultation and stipulated in the 60% design assessment of effects. FTA concurred with this approach via email on May 2, 2024.</p> <p>In May 2024 the Texaco Building was heavily damaged by fire; it was demolished May 21, 2024. SHPO was notified of the demolition and the inventory record was updated.</p> <p>Historic Sensitivity Training delivered to project construction contractor, Ames Construction, on September 27, 2022, and recorded for ease of reference and future use. Presented recorded Historic Sensitivity Training on April 12, 2024, with updated slide to show current Metro Transit contacts.</p>
Stipulation XI. Unexpected Discoveries	As needed during Project construction, anticipated timeframe: 2022-2025	Ongoing as needed. No activity during reporting period.
Stipulation XII. Unanticipated Effects to Historic Properties	As needed during Project construction, anticipated timeframe: 2022-2025	Ongoing as needed. No activity during reporting period.
Stipulation XIII. Reviewing and Reporting of Agreement Implementation		

PA Action Item	Implementation Schedule	Implementation Status
<ul style="list-style-type: none">Quarterly PA Implementation Summary Report	Every 3 months following PA execution until it expires or is terminated, anticipated schedule: Q2 2020-Q1 2030, or earlier if all PA measures implemented	Ongoing. In this reporting period, consulting party points of contact were updated to reflect current contacts. Quarterly summary report for previous reporting period submitted to MnSHPO and other consulting parties on November 15, 2024. Next quarterly report to be prepared and submitted at the end of the next reporting period.
Stipulation XIV. Dispute Resolution	As needed during duration of PA implementation	Ongoing as needed. No activity during reporting period.
Stipulation XV. Amendments		Ongoing, as needed. No activity during reporting period.
<ul style="list-style-type: none">PA Amendment	As needed during duration of PA implementation	Complete. FTA and Consulting Parties prepared and reviewed an amendment to the Programmatic Agreement during the last reporting period. The PA Amendment was finalized and signed in September 2021. The document is available on the project website link below: https://www.metrotransit.org/Data/Sites/1/media/about/improvements/gold-line/goldline_pa-amendment_final-signed.pdf
Stipulation XVI. Duration	As needed during duration of PA implementation	Ongoing as needed. No activity during reporting period.
Stipulation XVII. Termination	As needed during duration of PA implementation	Ongoing as needed. No activity during reporting period.